# QC-ABSTRACT

**Name of Work:- :Comprehensive Development of roads and drains in ward no. 16, Rajarajeshwarinagara Assembly Constituency under Package-2019-20 RRN-DIV-(01), BBMP, Bangalore**

| Sl No. | Item | Quantity As Per BOQ | Required No's of tests | Actual No's of tests | Tests |
|---|---|---|---|---|---|
| 1 | PCC 1:3:6 | 64.55 Cum | 1 | 1 | Cement<br>Sand, Aggregates |
| 2 | Steel | 54.24 Tonne | 1 | 1 | - |
| 3 | Precast Slab 250mm thick | 494.40 Sqm | 1 | 1 | Compressive strength |
| 4 | M20 | 161.37 Cum | 7 | 7 | Concrete Cube Compressive strength |

| | | |
|---|---|---|
| Cubes | 0-5 $m^3$ | 1set |
| | 6-15 $m^3$ | 2set |
| | 16-30 $m^3$ | 3set |
| | 31-50 $m^3$ | 4 set |

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned with CamScanner